

# Weekly Update



**Date:** 5/19/2023  
**To:** USDA, OCWD, Fann  
**Re:** Wellsite 4 treatment tanks  
**Cc:**  
**Sender:** Jan Tijmes

---

5/16/23: Canyon State

“We delivered most all the equipment for well 4. The tanks have been set. The piping is in section and will be installed tomorrow. For purposes of a running line, the inlet and outlet should be completed tomorrow.

Forklift will be relocated back to the VOC on Friday return to well 2/3 next week most likely.”

Best,  
Nick Gudovic  
Vice President  
Canyon State Filtration, LLC

5/16/23: Fann Environmental

“We will mobilize back to Well 4 on Monday, the 22nd to begin underground.”  
Paul Johnson  
Operations Director

5/17/23: USDA

Michael Dean (USDA) requested a few additional items so the waterline project could move forward with underwriting for additional funds. These are currently being completed.

5/19/23: Canyon State

Update: They should have been done installing wellsite 4 by 5/18 (yesterday) aside from flow meters. The inlet pipe was lowered by 3” a few months ago, but this change wasn’t accounted for in the parts which were ordered. Therefore, spools do not line up. Nick is talking to the supplier, and new spools *may* arrive in 1 week.

# Weekly Update

